

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase IX - Krishna District - Package No. AP 09 IX LB 03 -
"Construction of bridge across Nallavagu at 3/6 km on the Road from NH9
to Kanchala in Krishna District" - Granting further Extension of Agreement
Time upto 30-4-2013 without Penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 371

Dated:05-03-2013.
Read the following:-

- 1) G.O.Ms.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC, PR, PMGSY, Hyd, Lr.No.W8/DEE.II/AP09 IX
LB 03/Kris/2010-11, dt. 20.02.2013.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant further Extension of Agreement Time upto 30-4-2013 for a period of 120 days without imposing penalty in respect of the work "Construction of bridge across Nallavagu at 3/6 km on the Road from NH9 to Kanchala" in Krishna District under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to washed out of approaches due to cyclone & rains the flow of Nallavagu also add the seepage of water from the fields.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V.NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Krishna District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.